

## ENGINEERING PROJECTS: PROGRESS REPORT

### Stormwater Capital Improvement Projects

#### Facts:

- ♦ Greenwood Homes neighborhood
- ♦ Significant flooding within right of way and neighboring properties.
- ♦ Status: Under Design
- ♦ Funding: Stormwater Enterprise Fund
- ♦ Timeline: Design Scheduled to be completed late 2020

### Spruce Street Ph. 3

**Current Status:** Project recently completed an in-depth 2-D analysis to examine both depth and duration of flooding within the right of way and impacted structures, as well as potential downstream impacts from proposed improvements. The project has resumed design with 90% plans scheduled for review in October.

Project includes replacing an existing culvert under Spruce Street that is the final phase of system upgrades that previously included culvert improvements under Forest Hills Dr (Phase 1), Stamper Rd and Acorn St. (Phase 2).

