

ENGINEERING PROJECTS:PROGRESS REPORT

Hurricane Matthew Recovery Project

Facts:

- Project: Greenock Ave
- Washed away by Hurricane Matthew on October 8, 2016
- Status: Design
- Budget: \$200,000
- Estimated Design Completion: 4th Quarter 2020
- Estimated Advertisement for Bid: 1st Quarter 2021
- Estimate Construction Begin: 1st Quarter 2021

Greenock Avenue

Current Status: Greenock Avenue at Arran Lake was damaged by Hurricane Matthew on October 8, 2016. Arran Lake Dam is privately owned and has not been repaired. All proposed work to repair Greenock Avenue will take place outside the limits of the private dam.

Two cul-de-sacs will be designed on either side of the breached dam to be constructed within City rights-of-way and proposed easements. These cul-de-sacs will be designed to provide the traveling public and emergency vehicles with a safe turn around location.

The design contract was awarded to Kimley-Horn on June 4, 2020. Survey notifications went out in May so it could begin shortly after the contract was awarded. Survey began in June followed by geotechnical investigation. Preliminary design is anticipated to be submitted in September.



Photo of damage from Hurricane Matthew in 2016